ಕಂಡಿಕೆ ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದ.

ವಿಷಯ:– Improvements of pathway and grill fencing to Rajiv Gandhi Park in ward no:05 ಎಂಬ ಕಾಮಗಾರಿಗೆ ಇ.ಓ.ಟಿ ಮಂಜೂರಾತಿ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:–1) ಕಾಮಗಾರಿ ಆದೇಶ ಸಂ: BBMP/EE/YNK.D/EPMT-18/ W.O/137/2022-23, dt:27/03/2023

2) ಕಾಮಗಾರಿ ಸಂಕೇತ: 005-23-000043

3) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ಪತ್ರದ ದಿ: 25/09/2023

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗದ ವಾರ್ಡ್ ನಂ:05 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ Improvements of pathway and grill fencing to Rajiv Gandhi Park in ward no:05 ಎಂಬ ಕಾಮಗಾರಿಯು ರೂ.200.00 ಲಕ್ಷಗಳಿಗೆ ಮಂಜೂರಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಉಲ್ಲೇಖದಂತೆ Sri.Venkate Gowda, 1ನೇ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ದಿನಾಂಕ:27/3/2023 ರಂದು ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಿರುತ್ತಾರೆ.

ಮುಂದುವರೆದು, ಸ್ಥಳೀಯ ಪಾರ್ಕ್‌ಗೆ ಎಲೆಕ್ಟ್ರಿಕಲ್ ಕೇಬಲ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ ಚಾಲನೆಯಲ್ಲಿದ್ದು, ಕಡವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ಕಾರ್ಯಾದೇಶದ ಅವಧಿಯಂತೆ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಒಟ್ಟು 150--- ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ಅನುಮೋದಿಸಿ ಮಂಜೂರು ಮಾಡಲು ಈ ಮೂಲಕ ಕೋರಲಾಗಿದೆ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗೆ 180 ದಿನಗಳ ಕಾಲಾವಕಾಶವನ್ನು ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ನಿಗಧಿಪಡಿಸಲಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ 150 ದಿನಗಳು ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ದಂಡ ವಿಧಿಸಿ / ವಿಧಿಸದೆ ಮಂಜೂರಾತಿಗಾಗಿ ಕೋರಿ ಕಡತವನ್ನು ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

ಸ.ಅ

ವಾರ್ಡ್ ನಂ:05

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-064.

Executive Engineer (YNK) I

ಕೆಂಡಿಕೆ (43) ರಿಂದ (44) ಕಡತದಲ್ಲಿ ವಿವರಿಸಿರುವಂತೆ ನೆರವಿ

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ -15-
ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
	ಕಿಯೊನ್ಸ್ ಸಿಲ್ಲಾಯ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಪೂರ್ಣಗೊಂಡಿರುವ ಬಗ್ಗೆ ಇಂಜಿನಿಯರ್ ರವರಿಂದ ದೃಢೀಕರಣ ಪತ್ರವನ್ನು ಪಡೆದು ಸಲ್ಲಿಸಲು ಕೋರಿದೆ.
(16)	ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ (ಮು.ಲೆ)

Executive Engineer
Yelahanka Division
B.B.M.P, Bangalore-64

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of pathway and grill fencing to Rajiv Gandhi Paark in ward no:05
2	Amount of work portion	–
3	Estimated Cost	Rs.200.00 lakhs
4	Name of Contractor	G Venkate Gowda S/o Govindaraju
5	Agreement no	BBMP/EE/YNK.D/EPMT/AG/133/ 2022-23, dt:28/03/2023
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-18/W.O/137/2022-23, dt:29/03/2023
7	Time limit originally fixed for completion	25/09/2023. 180 days
8	Date of application by the contractor for granting	25/09/2023
9	Date of receipt of application in the Sub Division office	–
10	Extension granted if any	NO
	I	–
	II	–
11	Work carried out by the contractor during the original period stipulated in the contract	–
12	Work carried out during 1st extension	–
13	Work carries out during 2nd extension	–
14	Time now applied for	150 days

15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of remaining work	—
18	Probable time required for completion of remaining work	150 days
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	yes
21	Remarks of the EE and the daily rate of penalty proposed	Rs 50/- per day Penalty May be imposed.

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಜಿ.ಪಂ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64
ಯಲಹಂಕ ವಿಭಾಗ